





OFFICE OF FACILITIES AND CONSTRUCTION MUNICIPAL REPORT

For The Quarter Ended March 31, 2017 | FY17-Q3





OFFICE OF FACILITIES AND CONSTRUCTION

MUNICIPAL REPORT

For The Quarter Ended March 31, 2017 | FY.17-Q3

PREFACE

We are pleased to present the new Broward County Public Schools (BCPS) **School Spotlight** editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This "City Edition" of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners' associations and other key constituents as ongoing SMART Program projects continue to progress.

SMART (Safety, Music & Art, Athletics, Renovation and Technology) is the \$800 million capital improvement program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.



Atlantic Technical College & High

4700 COCONUT CREEK PARKWAY, COCONUT CREEK 33063

Location ID	2221
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$10,340,400
Total Facilities Budget	\$9,052,000

^{*}NOTE Adopted District Educational Facility Plan total budget as approved by SBBC in September 2016. This budget includes Technology improvements, Weight Room improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. DEFP projects are omitted from this project list.

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Project: Scope validation is complete. Design firm was authorized to begin the next phase of the design process.

School Choice Enhancement: The school chose furniture/renovation for the media center. Work has been completed by the vendor. Final quality assurance and closeout is in progress.

Smart Facilities Update By Project



Develop & Validate Project Scope

2

HIRE DESIGN TEAM Advertise & Hire Design Team 2-3 months 3

DESIGN
Prepare Plans &
Drawings to release
to contractor/vendor
8-18 months

4

HIRE VENDOR
Hire Vendor
to Implement
Improvements
2-3 months

5

IMPLEMENT
IMPROVEMENTS
Vendor Implement
Improvements
9-20 months

CLOSEOUT/

PRIMARY RENOVATIONS		Phase 30	% complete					
PH:1 Plan	PH:2 Hire	A/E PH:3 D	esign P	H:4 Hire Vendor	PH:5 Impl	lement	PH:6 C	omplete
Planned	Q4 2015	Q3 2016	Q4 2017	7 Q3	3 2018	Q3	1 2019	Q3 201
Actual	12/8/2015	9/16/2016						
SCOPE:			BUDGET:	FLAG:				
Bldg Envelope Ir	mpr. (Roof, Windo	ow, Ext Wall, etc.)	\$2,710,000	COMMEN	NTS:			
Fire Sprinklers			\$1,482,000					
IAQ Repairs - HV	'AC		\$4,642,000					
Media Center In	nprovements		\$118,000					

SCHOOL CHOICE ENHANCEMENTS							
PH:1 Plan	PH:2 Hire A/E	PH:3 Design	PH:4	Hire Vendor	PH:5 Implement		PH:6 Complete
Planned		T		AND AND INCOME.		200000000000000000000000000000000000000	
Actual							
SCOPE:		BU	DGET:	FLAG:			
School Choice E	inhancements	\$10	000,000	COMME	NTS:		





⁻ Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".



Coconut Creek Elementary School

500 NW 45 AVENUE, COCONUT CREEK 33066

Location ID	1421
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$4,986,618
Total Facilities Budget	\$4,627,618

*NOTE Adopted District Educational Facility Plan total budget as approved by SBBC in September 2016. This budget includes Technology improvements, Weight Room improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. DEFP projects are omitted from this project list.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Vendor

Primary Project: Final stages of design phase completed with 100% documents resubmitted to Building Department on 3/31/17. Letter of Intent anticipated in early April.

School Choice Enhancement: Playground upgrades (new playground and PIP rubber surfacing) are in the design phase. TV classrooms are on order. Furniture order is pending.

Smart Facilities Update By Project

0

PLANNING
Develop &
Validate Project
Scope

2 months

2

HIRE DESIGN TEAM Advertise & Hire Design Team 2-3 months 3

DESIGN
Prepare Plans &
Drawings to release
to contractor/vendor
8-18 months



HIRE VENDOR
Hire Vendor
to Implement
Improvements
2-3 months

5

IMPLEMENT IMPROVEMENTS Vendor Implement Improvements 9-20 months CLOSEOUT/

PRIMARY RENOVATIONS	Phase 5 % complete									
PH:1 Plan PH:2 Hire A		e A/E	PH:3 Design			Hire Vendor	PH:5 Implement		PH:6 Complete	
Planned	Q4 2015	Q3 20	116	Q12	2017	Q3:	2017	Q2	1 2018	Q3 201
Actual	12/8/15	8/25/	16	2/7/	17					
SCOPE:				BUDG	ET:	FLAG:				
Bldg. Envelope Ir	mpr. (Roof, Winc	low, Ext. Wa	II, etc.)	\$1,055,0	00	COMMEN	rs:			
Fire Alarm				\$294,0	00					
Fire Sprinklers				\$699,0	00	-				
Media Center Im	provements			\$274,0	00					
Replace existing	unit ventilators (appr. 43 CRs) with	\$2,205,6	18					
new unit ventilate	ors									

SCHOOL CHOICE ENHANCEMENTS					Phase 10% comple	te
PH:1 Plan	PH:2 Hire A/E	PH:3 Design	PH:4	Hire Vendor	PH:5 Implement	PH:6 Complete
Planned	G	1 2015				
Actual	1,	/10/2015				
SCOPE:		В	JDGET:	FLAG:		
School Choice E	nhancements	\$1	00,000	COMME	NTS:	





OFFICE OF FACILITIES & CONSTRUCTION SCHOOL SPOTLIGHT

QUARTER ENDING MARCH 31, 2017



Coconut Creek High School

1400 NW 44 AVENUE, COCONUT CREEK 33066

Location ID	1681
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$6,525,907
Total Facilities Budget	\$5,557,907

*NOTE Adopted District Educational Facility Plan total budget as approved by SBBC in September 2016. This budget includes Technology improvements, Weight Room improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. DEFP projects are omitted from this project list.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule"

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Project: Design firm is on board and scope validation is in progress. SPE to be included in primary renovation design package.

School Choice Enhancement: Initiated and in the process of developing ballot for voting.

Smart Facilities Update By Project



PLANNING Develop & Validate Project Scope 2 months

PRIMARY

HIRE DESIGN

TEAM Advertise & Hire Design Team 2-3 months

Prepare Plans & Drawings to release to contractor/vendor 8-18 months

HIRE VENDOR Hire Vendor to Implement **Improvements** 2-3 months

IMPLEMENT IMPROVEMENTS Vendor Implement Improvements 9-20 months

RENOVATIONS		F	Phase 15%	complete				
PH:1 Plan PH:2 Hire A/E PH:3 D		PH:3 Design	PH:4 Hire Vendor		PH:5 Implement	PH:6 C	PH:6 Complete	
Planned	Q3 2016	Q4 20	016	Q4 2017	Q2	2018	Q2 2019	Q2 2019
Actual	9/6/16	10/28	5/16					
SCOPE:				BUDGET:	FLAG:			
Bldg. Envelope I	Impr. (Roof, Wind	ow, Ext. Wo	all, etc.)	\$686,000	COMMEN	ITS:		
Auditorium Acc	essibility (DEFP)			\$250,000				
Fire Alarm				\$1,174,000				
HVAC Improven	nents			\$814,000				
Media Center In	nprovements			\$600,000				
Safety/Security I	Upgrade			\$53,000				
Fire Hydrant Inst	allation (DEFP)			\$615,907				
STEM Lab Improv	vements			\$725,000				

ENHANCEMENTS		Phase 5 % comple	ete			
PH:1 Plan	PH:2 Hire A/E	PH:3 Design	PH:4	Hire Vendor	PH:5 Implement	PH:6 Complete
Planned	Q2 2	1 2016	1			I
Actual	1/10	/2016				
SCOPE:		BL	DGET:	FLAG:		
School Choice Enha	ancements	\$1	000,00	COMME	NTS:	





Coconut Creek High School

Smart Facilities Update By Project Cont.

PH:4 I Q4 2017	Hire Vendor PH:5 Implement Q2 2018	Q2 2019	
Q4 2017	Q2 2018	Q2 2019	00.001
			Q2 201
BUDGET:	FLAG:		
\$540,000	COMMENTS:		
			# 5.40.000





Dave Thomas Education Center - W

4690 COCONUT CREEK PARKWAY, COCONUT CREEK 33066

Location ID	2031
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$302,000
Total Facilities Budget	\$190,000

*NOTE Adopted District Educational Facility Plan total budget as approved by SBBC in September 2016. This budget includes Technology improvements, Weight Room improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. DEFP projects are omitted from this project list.

PRIMARY PROJECTS CURRENT STATUS: Implemention

Single Point of Entry: Complete.

School Choice Enhancement: Reconstructing of Room 202 is complete. Technology items and outdoor furniture delivered and installed. Pending delivery of Recordex.

Smart Facilities Update By Project



PLANNING
Develop &

Validate Project Scope



HIRE DESIGN TEAM Advertise & Hire

Advertise & Hire Design Team 2-3 months



DESIGNPrepare Plans &
Drawings to release

to contractor/vendor



HIRE VENDOR
Hire Vendor
to Implement
Improvements
2-3 months

5

IMPLEMENT
IMPROVEMENTS
Vendor Implement
Improvements
9-20 months

6

SCHOOL CHOICE ENHANCEMENTS	Phase 90 % complete					
PH:1 Plan	PH:2 Hire A/E	PH:3 Design	PH:4 Hire Vendor	PH:5 Implement	PH:6 Complete	
Planned	Q1 2	015			1	
Actual	1/10,	/15				
SCOPE:		BUDG	ET: FLAG:			
School Choice Enh	nancements	\$100,0	00 COMME	NTS:		

PH:1 Plan	PH:2 Hire A	/E PH:3 De	sign PH:4	Hire Vendor	PH:5 Implement	PH:6 Com	plete
Planned	Q4 2016	Q1 2017	Q2 2017	7 (Q3 2017	Q1 2018	Q2 2018
Actual	11/3/16	1/17/17					
SCOPE:			BUDGET:	FLAG:			
Single Point of E	ntry		\$90,000	COMME	NTS.		





⁻ Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".



Lyons Creek Middle School

4333 SOL PRESS BOULEVARD, COCONUT CREEK 33073

Location ID	3101
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$3,767,502
Total Facilities Budget	\$3,149,000

*NOTE Adopted District Educational Facility Plan total budget as approved by SBBC in September 2016. This budget includes Technology improvements, Weight Room improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. DEFP projects are omitted from this project list.

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Pending Start

Primary Project: Group 5 funded project and will start in Q4 2018.

School Choice Enhancement: Group 5 with process beginning Q4 2018.

Smart Facilities Update By Project



PLANNING
Develop &
Validate Project
Scope

2 months

PRIMARY



HIRE DESIGN TEAM Advertise & Hire Design Team 2-3 months



DESIGN
Prepare Plans &
Drawings to release
to contractor/vendor
8-18 months



HIRE VENDOR
Hire Vendor
to Implement
Improvements
2-3 months



IMPLEMENT
IMPROVEMENTS
Vendor Implement
Improvements
9-20 months



PH:1 Plan	PH:2 Hire A/E	PH:3 Des	ign PH	:4 Hire Vendor	endor PH:5 Implement		PH:6 Complete	
Planned	Q3 2018	Q1 2019	Q4 2019	Q2	2020	Q1	2021	Q1 202
Actual								
SCOPE:			BUDGET:	FLAG:				
Bldg Envelope Imp	or. (Roof, Window, Ex	t Wall, etc.)	\$1,251,000	COMMEN	TS:			
HVAC Improveme	nts		\$264,000					
Music Room Reno	vation		\$521,000					
Conversion of Exist	ring Space to Music o	and/or Art Lab(s)	\$928,000					
0.00	ion and Equipment		\$85,000					

H:1 Plan	PH:2 Hire A/E	PH:3 Design	PH:4	Hire Vendor	PH:5 Implement	PH:6 Complete
Planned	(Q4 2018				
Actual						
SCOPE:		BU	IDGET:	FLAG:		
School Choice E	nhancements	\$1	00,000	COMMEN	NTS:	







Monarch High School

5050 WILES ROAD, COCONUT CREEK 33073

Location ID	3541
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$3,959,000
Total Facilities Budget	\$2,624,000

^{*}NOTE Adopted District Educational Facility Plan total budget as approved by SBBC in September 2016. This budget includes Technology improvements, Weight Room improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. DEFP projects are omitted from this project list.

PRIMARY PROJECTS CURRENT STATUS: Pending Start

Primary Project: Group 5 funded project and will start in Q3 2018.

School Choice Enhancement: Group 4 with process beginning Q4 2017.

Smart Facilities Update By Project



PLANNING
Develop &
Validate Project
Scope

2 months

PRIMARY



TEAM
Advertise & Hire
Design Team
2-3 months



DESIGN
Prepare Plans &
Drawings to release
to contractor/vendor
8-18 months



HIRE VENDOR
Hire Vendor
to Implement
Improvements
2-3 months



IMPLEMENT
IMPROVEMENTS
Vendor Implement
Improvements
9-20 months



PH:1 Plan	PH:2 Hire	e A/E	PH:3 Design	PH:4	Hire Vendor	PH:5 Implen	nent	PH:6 Co	omplete
Planned	Q3 2018	Q1 2019	Q4 2	019	Q2	2020	Q1 2	2021	Q1 202
Actual									
SCOPE:			BUDG	ET:	FLAG:				
Bldg Envelope Ir	mpr. (Roof, Windo	ow, Ext Wall, etc	\$1,799,00	00	COMMEN	TS:			
HVAC Improven	nents		\$425,00	00					

SCHOOL CHOICE ENHANCEMENTS						
PH:1 Plan	PH:2 Hire A/E	PH:3 Design	PH:4	Hire Vendor	PH:5 Implement	PH:6 Complete
Planned	(Q4 2017				
Actual						
SCOPE:		BU	DGET:	FLAG:		
School Choice En	hancements	\$10	000,000	COMME	NTS:	





⁻ Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

Monarch High School

Smart Facilities Update By Project Cont.

TRACK	Phase 25 % compl	ete				
PH:1 Plan	PH:2 Hire A/E	PH:3 Design	PH:4	Hire Vendor	PH:5 Implement	PH:6 Complete
Planned				1	TBD	TBD
Actual						
SCOPE:		BU	DGET:	FLAG:		
Track Resurfaci	ng	\$30	000,000	COMMEN	NTS:	





Tradewinds Elementary School

5400 JOHNSON ROAD, COCONUT CREEK 33073

Location ID	3481
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$2,480,000
Total Facilities Budget	\$2,006,000

*NOTE Adopted District Educational Facility Plan total budget as approved by SBBC in September 2016. This budget includes Technology improvements, Weight Room improvements and Musical Instruments Replacements which are not included in this section of the report.

All dates are based on calendar year. SMART funded projects are included. DEFP projects are omitted from this project list.

PRIMARY PROJECTS CURRENT STATUS: Pending Start

Primary Project: Group 5 funded project and will start in Q3 2018.

School Choice Enhancement: Group 5 with process beginning Q4 2018.

Smart Facilities Update By Project



PLANNING Develop & Validate Project Scope 2 months

PRIMARY



HIRE DESIGN TEAM Advertise & Hire Design Team 2-3 months



DESIGN Prepare Plans & Drawings to release to contractor/vendor 8-18 months



HIRE VENDOR Hire Vendor to Implement **Improvements** 2-3 months



IMPLEMENT IMPROVEMENTS Vendor Implement **Improvements** 9-20 months




PH:1 Plan	PH:2 Hire A/E	PH:3 Desi	ign P	H:4 Hire Vendor	PH:5 Implement	PH:6 Co	mplete
Planned	Q2 2018	Q4 2018	Q3 2019	Q2	2020	Q4 2020	Q4 202
Actual							
SCOPE:			BUDGET:	FLAG:			
PE/Athletic Impro	ovements		\$7,000	COMMEN	ITS:		
Bldg Envelope In	npr. (Roof, Window, E	xt Wall, etc.)	\$1,205,000				
HVAC Improvem	nents		\$194,000				
Music Room Ren	ovation		\$136,000				
Conversion of Exi	isting Space to Music	and/or Art					
Lab(s)			\$169,000				

CHOOL CHOICE NHANCEMENTS						
PH:1 Plan	PH:2 Hire A/E	PH:3 Design	PH:4	Hire Vendor	PH:5 Implement	PH:6 Complete
Planned	G	24 2018				
Actual						
SCOPE:		BU	DGET:	FLAG:		
School Choice En	hancements	\$10	0,000	COMMEN	ITS:	









⁻ Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule"

Tradewinds Elementary School

Smart Facilities Update By Project Cont.

SINGLE POINT OF ENTRY		Phase 100% complete							
PH:1 Plan	PH:2 Hire A/E		PH:3 Desig	jn .	PH:4	lire Vendor	PH:5 Implement	PH:6 Co	mplete
Planned	Q4 2016	Q4 2	016	Q12	2017	Q3	1 201 <i>7</i>	Q1 2018	Q2 2018
Actual	10/10/2016	10/1	9/2016	1/18	/2017				
SCOPE:				BUDG	ET:	FLAG:			
Single Point of En	ntry			\$195,0	000	COMMEN	TS:		
•						COMMEN	13.		
		745115 O. C. T.							





Winston Park Elementary School

4000 WINSTON PARK BOULEVARD, COCONUT CREEK 33073

Location ID	3091
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$3,388,000
Total Facilities Budget	\$2,781,000

*NOTE Adopted District Educational Facility Plan total budget as approved by SBBC in September 2016. This budget includes Technology improvements, Weight Room improvements and Musical Instruments Replacements which are not included in this section of the report.

All dates are based on calendar year. SMART funded projects are included. DEFP projects are omitted from this project list.

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Pending Start**

Primary Project: Group 4 funded project and will start in Q4 2017.

School Choice Enhancement: Group 4 with process beginning Q4 2017.

Smart Facilities Update By Project



PLANNING Develop &

Validate Project Scope 2 months



HIRE DESIGN TEAM Advertise & Hire Design Team 2-3 months



DESIGN Prepare Plans & Drawings to release to contractor/vendor 8-18 months



HIRE VENDOR Hire Vendor to Implement **Improvements** 2-3 months



IMPLEMENT IMPROVEMENTS Vendor Implement Improvements 9-20 months



COMPLETE Final Inspection for Quality Assurance 2-3 months

PRIMARY RENOVATIONS PH:1 Plan PH:2 Hire A/E PH:3 Design PH:4 Hire Vendor PH:5 Implement PH:6 Complete Q4 2017 Q3 2018 Q1 2019 Q3 2019 Q2 2020 Q3 2020 Planned Actual SCOPE: BUDGET: FLAG: **COMMENTS:** Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.) \$289,000 Fire Sprinklers \$819,000 **HVAC** Improvements \$1,033,000 Music Room Renovation \$136,000 Conversion of Existing Space to Music and/or Art Lab(s) \$339,000 Art Room Renovation and Equipment \$65,000

PH:1 Plan	PH:2 Hire A/E	PH:3 Design	Design PH:4 F		PH:5 Implement	PH:6 Complete
Planned	(24 2017				
Actual						
SCOPE: BUD		JDGET:	FLAG:			
School Choice Er	nhancements	\$1	00,000	COMMEN	NTS:	



