

CHANGE ORDER NO. 1

City: City of Coconut Creek
4800 West Copans Road
Coconut Creek, FL 33063

Windmill Park Improvements CIP
09-21-16-11

Contractor: MBR Construction, Inc.

Purchase Order No.: N/A (P-Card)

In compliance with specifications in the above referenced contract, the Contractor and the City do both hereby agree that the Contractor shall make the following changes, additions or deletions to the work specified in the plans/project and specifications.

Description:

Rain days and the preparation and recovery from Hurricane Irma have resulted in a total of sixteen (16) days whereby work was not able to occur resulting in the need to extend the contract term. The resulting new completion date would be April 5, 2018.

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIME
Original Contract Price: \$4,533,321	Original Contract Time: 365 Days
Previous Change Orders No. 1 to \$0	Net change from previous Change Orders: 0
Contract Price prior to this Change Order: \$4,533,321	Contract Time prior to this Change Order: 365 Days
Net increase/decrease of this Change Order: \$0	Net increase/decrease of this Change Order: 16
Contract Price with all approved Change Orders: \$4,533,321	Contract Time with all approved Change Order: 381 Days

REQUESTED BY

By [Signature] Date 11/21/17
Contractor

RECOMMENDED

By [Signature] Date 11/27/17
Department Director

RECOMMENDED

By [Signature] Date 12/19/17
Finance Director

APPROVED

By [Signature] Date 12/20/17
City Manager



October 13. 2017

City of Coconut Creek

4800 West Copans Rd, Coconut Creek, FL 33063

Phone Number: (954) 545-6614

Attn: Brian Rosen, Project Manager

RE: WINDMILL PARK

700 Lyons Road, Coconut Creek, FL 33063

Time Extension Request

We were unable to work productively on the following days due to Rain and Hurricane Irma delays. At this time we are requesting you grant us a time extension of sixteen (16) additional days; and adjust our contract completion date accordingly.

Rain Days:

May 5th & 25th

June 5th, 6th 7th & 14th

August 3rd & 24th

September 26th

October 5th & 12th

Hurricane Days:

September 6th..... Start tie-down.


September 7th..... Tie-down.

September 8th..... Tie down.

September 11th... Hurricane Day.

September 12th... 1st day of Clean Up..

Sincerely;



Michael R. Boss
MBR Construction, Inc.